



City of Wheatland

111 C Street – Wheatland, California 95692
Tel (530) 633-2761 – Fax (530) 633-9102

CITY COUNCIL MEETING STAFF REPORT

Date: September 14, 2010
Agenda Item:

**Subject: Acceptance of Work on Wheatland Road Rehab
Project, Federal Project No STPL-5048(005)**

Prepared by: Dane H. Schilling
City Engineer

Approved: _____
Stephen L. Wright
City Manager

Recommendation: 1) Accept the work performed by JD Pasquetti Engineering, Inc. and 2) Authorize the City Manager to file a Notice of Completion for the Project.

Discussion: On July 27, 2010, Council awarded a construction contract for the Wheatland Road Rehabilitation Project in the amount of \$65,224.00 and authorized the City Manager to execute change orders up to the project budget. In general the project scope includes repairing roadway base failures, grinding existing pavement, pavement reinforcing fabric, a 2-inch hot mix asphalt (HMA) overlay, raising existing surface utility features to grade, new pavement markings and other various items of work.

A final inspection was recently performed by Public Works Director Larry Panteloglou Sr. and City Engineer Dane Schilling. The work was found to be complete and in conformance with the contract documents.

Alternatives: If it were determined that the work was not completed to the City's satisfaction, the City could postpone acceptance and the filing of the Notice of Completion until any corrective work is performed.

Fiscal Impact: The total expended on the base contract amount was \$61,859.00 and three change orders totaling \$13,403.00 were issued yielding a final construction cost of \$75,262.00. The project construction cost is within the original project budget. This project is funded with \$51,000 in federal funds, \$30,000 in LTF funds and the remainder from street maintenance funds.

Attachments: Notice of Completion